

Play Area Improvement

Period Highlight: 20



ACTIVITY	PLAN START	PLAN DURATION	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	2016-2022																							
						2016-2017		2017-2018		2018-2019		2019-2020		2020-2021		2021-2022													
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Mentmore Park - Junior	4	2	4	2	100%				% Complete	% Complete																			
Vimy Road	6	1	6	1	100%						% Complete																		
Adams Bottom	7	1	7	1	100%							% Complete																	
Linslade Recreation Ground	10	2	10	2	100%								% Complete	% Complete															
Alwins Field	23	2	0	0	0%																								
Astral Park (Gym)	12	2	12	2	100%							% Complete	% Complete																
Danes Field - BMX	14	2	14	2	100%									% Complete	% Complete														
Pages Park	16	2	17	2	100%																								
Parson's Close	23	3	0	0	0%																								
Vandyke BMX	14	2	14	2	100%									% Complete	% Complete														