

# Play Area Improvement

Period Highlight: 20



ACTIVITY	PLAN START	PLAN DURATION	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	2017/2018				2018-2019				2019-2020				2020-2021				2021-2022				2022-2023			
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24
Vimy Road	2	1	2	1	100%		% Complete																						
Adams Bottom	3	1	3	1	100%			% Complete																					
Linslade Recreation Ground	3	2	3	2	100%			% Complete	% Complete																				
Alwins Field	20	2	0	0	0%																	Plan							
Astral Park (Gym)	8	2	8	2	100%					% Complete	% Complete																		
Danes Field - BMX	10	2	10	2	100%							% Complete	% Complete																
Pages Park	12	2	13	2	100%								Plan	% Complete	% Complete (beyond plan)														
Parson's Close	23	3	0	0	0%																	Plan							
Vandyke BMX	10	2	10	2	100%						% Complete	% Complete																	
Derwent Road	21	2	0	2	0%																	Plan	Plan						