

Play Area Improvement

Period Highlight: 16



ACTIVITY	PLAN START	PLAN DURATION	ACTUAL START	ACTUAL DURATION	PERCENT COMPLETE	2016-2017		2017-2018		2018-2019		2019-2020		2020-2021							
						1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
Mentmore Park - Junior	4	2	4	2	100%																
Vimy Road	6	1	6	1	100%																
Adams Bottom	7	1	7	1	100%																
Linslade Recreation Ground	10	2	10	2	100%																
Alwins Field	0	2	0	0	0%																
Astral Park (Gym)	12	2	12	2	100%																
Danes Field - BMX	14	2	14	2	100%																
Dewent Road	0	2	0	0	0%																
Draper Way	0	1	0	0	0%																
Johnson Drive	0	1	0	0	0%																
Pages Park	16	2	0	0	0%																
Parson's Close	19	6	0	0	0%																
Ridgley Drive	0	1	0	0	0%																
Vandyke BMX	14	2	14	2	100%																
Dimmock Close	0	2	0	0	0%																